

BUILDING	YEAR- ROUND CHILLED WATER	2ND HOT WATER (REHEAT)	STEAM	GENERATOR	STANDBY POWER	WATER					GAS			IT	EXHAUST (GENERAL BUILDING)	FUME HOOD CAPACITY (FUME HOOD EXHAUST)
						DOMESTIC COLD (POTABLE)	NON POTABLE	PROCESS LAB CHILLED WATER/ SECONDARY CHW	DOMESTIC HOT	PURIFIED WATER RO/DI	COMPRESSED AIR	VACUUM	NATURAL GAS			
Havemeyer	X	X		CLS		X	X		O	X	X		Note. 1	X	X	X
Havemeyer Extension	X	X		CLS		X	X		O	X	X		Note. 1	X		X
Chandler	X	X	1,2,3 & 5	X		X	X		O	X	X	X	Note. 2	X	X	L
Northwest Corner Building	X	X	AHU	CLS/P		X	X	X	X	X	X	X	Bottled Gas	X	X	X
Pupin	X	P/L	X	CLS		X		X	X		X		X	X		
CEPSR	X	X		CLS		X			X		X		X	X		
Mudd	X	X		CLS		X	X		X	X	X	X	X	X		
Engineering Terrace	X	X		CLS/P		X	X		O	X	X	X	L/P	X		L
Fairchild	X	X	X	CLS/P		X			X	X	X		X	X	X	L
Schermerhorn	P	p	p	CLS		X		P	X		L			X		
Schermerhorn Extension	P	p	p	CLS		X			X		L			X		L

Critical buiding systems to be confirmed and capacity available prior to start of design. TAB survey to be performed

Abbreviations:

- Available: X
- Partial: P
- Available, Not Functioning: O
- Critical Life Safety: CLS
- Limited: L
- Air Handler Units AHU

- Note. 1 The Gas risers need to be tested before the Gas system can be restored by ConEd.
- Note. 2 The Gas shut-off valves on each floor are inaccessible which is why ConEd will not turn the system on.